	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
	[illegible] and fixing M.S grill work for windows and ventilators [illegible] using M.S. flats, or M.S. square rods, or [illegible] of M.S. flats and square rods as per approve design, [illegible] including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, [illegible], labour and HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Kgs	1039.50	0.00	0.00	0	0	0	0	0.00	0
102	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND FLOOR & BASEMENT FLOOR) -- All terms and conditions are as per Tender Document	Sqm	33.76	0.00	0.00	0	0	0	0	0.00	0
103	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work . (FIRST FLOOR) -- All terms and conditions are as per Tender Document	Sqm	20.42	0.00	0.00	0	0	0	0	0.00	0
104	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications and as per the directions of the Engineer-in-charge of the work . (SECOND FLOOR) -- All terms and conditions are as per Tender Document	Sqm	20.42	0.00	0.00	0	0	0	0	0.00	0

	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
105	Providing and fixing M.S. Gate as per Chief Architect Drawing,using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members as shown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc., complete as per specification and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document	Sqm	12.60	0.00	0.00	0	0	0	0	0.00	0
106	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications and as per the directions of the Engineer-in-charge of the work . -- All terms and conditions are as per Tender Document	Sqm	300.01	0.00	0.00	0	0	0	0	0.00	0
107	Conveying the excavated earth, debries etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge. ---- All terms and conditions are as per Tender Document (Quantity Upto 125%)	Cum	475.92	475.92	86.00	40929	118.98	86.00	10232.28	594.90	51161
	Quantity Above 125%						3714.25	86.72	322084.07	3714.25	322084
108	Providing 20mm square M.S footrest and fixing in manhole with M 10 cement concrete block of 20x20x10cms, using 20mm and down size metal of size including cost of materials, labour charges, curing complete as per specifications and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document	Nos	4.00	0.00	0.00	0	0	0	322099.00 0	0.00	322099.00 0
109	Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its quality & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc., as per Specification and direction ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document	Each BW	1.00	1.00	2032.00	2032	0	0	0	1.00	2032

	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
110	Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc , complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc ,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 0 to 50 m	Rmtr.	50.00	50.00	340.00	17000	0	0	0	50.00	17000
111	Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)50.00 to 100.00mtrs	Rmtr.	50.00	50.00	445.00	22250	0	0	0	50.00	22250
112	Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)100.00 to 150.00mtrs -- All terms and conditions are as per Tender Document	Rmtr.	50.00	50.00	494.00	24700	0	0	0	50.00	24700
113	Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)150.00 to 200.00mtrs	Rmtr.	50.00	50.00	522.00	26100	0	0	0	50.00	26100
114	Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)200.00 to 250.00mt	Rmtr.	50.00	50.00	604.00	30200	0	0	0	50.00	30200
115	Sinking borewell of 165mm dia clear using super fast hydraulic Rig of capacity 250 PSIG and above 900 CFM & above in all Strata including over burden upto 20 mtrs fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig and Supporting vehicle, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding cost of casin pipes, collars and cap, etc.,)250.00 to 300.00mtrs	Rmtr.	50.00	48.00	648.00	31104	0	0	0	48.00	31104

	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
	175 mm nominal bore medium black ERW casing black electric resistance continuous welded mild confirming to IS 1387 / 1993 & manufactured steel skelp / stripes in random length of 4 to 7 mts threaded confirming to IS 554 / 1985, one end fixed with a and the other and with a plastic protection end (including of all with all lead and lift, loading, unloading and labour charges complete and as per the directions of the Engineer-in-charge of work ---- All terms and conditions are as per Tender Document	Rmtr.	70.00	64.00	1431.00	91584	0	0	0	64.00	91584
117	Providing 250mm dia PVC Pipe 6kg/cm as per specification and direction of the Engineer in Charge of the work ---- All terms and conditions are as per Tender Document	Rmtr.	18.00	0.00	0.00	0	0	0	0	0.00	0
118	Providing and fixing 175mm Borewell Cap with clamp Set H/D,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	Nos.	1.00	1.00	108.00	108	0	0	0	1.00	108
119	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 10.00 HP 20 stage.with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 12.50 HP 20 stage ---- All terms and conditions are as per Tender Document	No	1.00	0.00	0.00	0	0	0	0	0.00	0
120	Providing and fixing in trenches galvanised / mild steel tubes (medium grade) 50mm dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour, charges HOM of equipments etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	Rmtr	260.00	0.00	0.00	0	0	0	0	0.00	0
121	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and sheathed suitable for working voltage upto 1100 Volts. with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	mtr	540.00	0.00	0.00	0	0	0	0	0.00	0
122	Labour charges for erection as new /repaired submercible pumpset allong with GI pipe (32/50mm) cable (new submercible pumpset if required will be supplied by the department free of cost and released pumpset shoud be handed over to department including transportation (Each lenth =6.00)etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	mtr	130.00	0.00	0.00	0	0	0	0	0.00	0

	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
	[illegible] 20"x20"x2.5" polished wood board made of not [illegible] teak plank on both sides with planks made out of not [illegible] screws and fixing the same to the wall using tapered [illegible] plugs screws etc., with all lead and lift, loading, [illegible] and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions [illegible] as per Tender Document	No	1.00	0.00	0.00	0	0	0	0	0.00	0
124	Supplying of LTUG cable having aluminium condutor PVC insulated sheathed, galvnised steel, wire / steel tap armoured cable with PVC outer sheathing 1.1 KV class.with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	mtr	30.00	0.00	0.00	0	0	0	0	0.00	0
125	Labour charges for laying of 1.1 K.V class UG cable (PWD Electrical SR-1999-2000, with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	mtr	30.00	0.00	0.00	0	0	0	0	0.00	0
126	Digging or trenching of 0.6 m x 0.5 m wide refilling the trench to the required ground level and consolidating etc., complete as per Civil SR KSRB 1-2 P-7 with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	mtr	25.00	0.00	0.00	0	0	0	0	0.00	0
127	Supplying and fixing L.T. cast Iron pot head suitable for 1.1 KV class UG cable filled with necessary bituumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	mtr	4.00	0.00	0.00	0	0	0	0	0.00	0
128	Supplying and fixing L.T. cast Iron pot head suitable for 1.1 KV class UG cable filled with necessary bituumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	No	1.00	0.00	0.00	0	0	0	0	0.00	0
129	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C cutouts and other equipments on the meter board using 40 mm dia 2.90 mm thick GI pipe 2.5 m long buried in a pit. The pit should be filled with equal propotion of solt and charocoal 150 mm alround the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size, as per ISI specification 7.3.3 IS 732 using 12 mm dia bolts, nuts, washers and check nuts, etc., the pipe shall have 16 throught holes of 122 mm dia, (PWD Electrical SR-1999-2000, with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	No	1.00	0.00	0.00	0	0	0	0	0.00	0
130	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc.,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	No	6.00	0.00	0.00	0	0	0	0	0.00	0

	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
	...and fixing in position 50mm nominal bore gun metal non-... valve horizontal type of approved make including cost of all ...rials, labour and HOM of equipments with all leads complete as ...specifications. with all lead and lift, loading, unloading and labour ...rges etc., complete and as per the directions of the Engineer-in-...rge of the work ---- All terms and conditions are as per Tender ...ument	No	1.00	0.00	0.00	0	0	0	0	0.00	0
132	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	No	1.00	0.00	0.00	0	0	0	0	0.00	0
133	Supplying and fixing 50mm dia GI X nipple with ISI mark with all lead and lift loading unloading and labour etc., complete and as per the directions of the Engineer-in-charge of the work ---- All terms and conditions are as per Tender Document	No	4.00	0.00	0.00	0	0	0	0	0.00	0
134	Supplying and fixing miniature circuit breakers/solaters on existing MCB distribution boards using necessary fixing materiasl wiring complete as requireds 5 to 30 amps triple pole with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	No	1.00	0.00	0.00	0	0	0	0	0.00	0
135	Fabrication supplying and mounting MS box of 16 SWG suitable for floor /wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primer paint and finally finished with approved colour enamelled metal paint etc., complete box of 21600 sqcm with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work	Sq.Cm	23400.00	0.00	0.00	0	0	0	0	0.00	0
136	Supplying fully automatic store detta starer unit push button type with suitable wires three contractors one adjustable termal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts 3pase and wired offter fixing to the wooden board for motor upto 12.50 HP with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0
137	Earthwork excavation for pipeline foundation including deporiting or bank up to a depth of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strructure manhole with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document	Cum	112.50	0.00	0.00	0	0	0	0	0.00	0
138	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work 75mm Dia 6 KSC -- All terms and conditions are as per Tender Document	Rmtr	250.00	0.00	0.00	0	0	0	0	0.00	0

			Previous			Present			Total Upto Date	
		Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
		0.00	0.00	0	0	0	0	0.00	0
	Each	3.00	0.00	0.00	0	0	0	0	0.00	0
	PVC conduit pipe with suitable size paste etc., and running should be tied to the wires and unused ways of should be covered using PVC end WO GI fish wire wherever necessary thick(including audio system) -- All terms and are as per Tender Document	Mtr	200.00	0.00	0.00	0	0	0	0	0.00	0
	dia 2mm thick All terms and conditions are as per Tender Document	Mtr	95.00	0.00	0.00	0	0	0	0	0.00	0
143	32mm dia 2.5mm thick All terms and conditions are as per Tender Document	Mtr	20.00	0.00	0.00	0	0	0	0	0.00	0
144	Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete. upto 50mm conduit in brick wall -- All terms and conditions are as per Tender Document	Mtr	37.00	0.00	0.00	0	0	0	0	0.00	0
145	upto 50mm conduit CC floor -- All terms and conditions are as per Tender Document	Mtr	5.00	0.00	0.00	0	0	0	0	0.00	0
146	Supplying and fixing of PVC casing and capping on the wall or ceiling using necessary materials like bends, screws at an interval of 300mm .... etc. as required. 25mm -- All terms and conditions are as per Tender Document	Mtr	10.00	0.00	0.00	0	0	0	0	0.00	0
147	32mm -- All terms and conditions are as per Tender Document	Mtr	10.00	0.00	0.00	0	0	0	0	0.00	0
148	Supplying PVC/GI flexible conduit pipe...mm dia fixing on surface over inverted tapered wooden plugs or phill plugs or rawl plugs and clamped using heavy gauge saddles at an interval of 300mm using NF screws and on either end of the pipe terminated completely 25mm -- All terms and conditions are as per Tender Document	Mtr	20.00	0.00	0.00	0	0	0	0	0.00	0
149	Supplying And Fixing Metal Fan Box with Round Hook. -- All terms and conditions are as per Tender Document	No	3.00	0.00	0.00	0	0	0	0	0.00	0
150	Point wiring using Copper wire without switch. Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2X1.5Sq.mm Cable confirming to the GTP without switch, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block complete for each outlet. GROUP A Short point upto 3Mtr from tapping point to out let via switch box -- All terms and conditions are as per Tender Document	Point	3.00	0.00	0.00	0	0	0	0	0.00	0
151	Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch box -- All terms and conditions are as per Tender Document	Point	10.00	0.00	0.00	0	0	0	0	0.00	0

	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
	Light point above 6Mtr upto 10Mtr from tapping point to out let via switch box -- All terms and conditions are as per Tender Document	Point	25.00	0.00	0.00	0	0	0	0	0.00	0
153	Two outlet in a row, above 3Mtr upto 6Mtr from tapping point to out let via switches -- All terms and conditions are as per Tender Document	Point	3.00	0.00	0.00	0	0	0	0	0.00	0
154	Three outlet in a row, above 6Mts upto 10Mtr from tapping point to out let via switches box -- All terms and conditions are as per Tender Document	Point	5.00	0.00	0.00	0	0	0	0	0.00	0
155	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to GTP of GROUP -A. 1.5 sqmm -- All terms and conditions are as per Tender Document	Mtr.	800.00	0.00	0.00	0	0	0	0	0.00	0
156	2.5 sqmm --- All terms and conditions are as per Tender Document	Mtr.	100.00	0.00	0.00	0	0	0	0	0.00	0
157	4 sqmm --- All terms and conditions are as per Tender Document	Mtr.	300.00	0.00	0.00	0	0	0	0	0.00	0
158	6 sqmm --- All terms and conditions are as per Tender Document	Mtr.	75.00	0.00	0.00	0	0	0	0	0.00	0
159	10 sqmm -- All terms and conditions are as per Tender Document	Mtr.	180.00	0.00	0.00	0	0	0	0	0.00	0
160	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall 1-3Way --- All terms and conditions are as per Tender Document	Each	7.00	0.00	0.00	0	0	0	0	0.00	0
161	6Way --- All terms and conditions are as per Tender Document	Each	3.00	0.00	0.00	0	0	0	0	0.00	0
162	8Way --- All terms and conditions are as per Tender Document	Each	3.00	0.00	0.00	0	0	0	0	0.00	0
163	10-12Way --- All terms and conditions are as per Tender Document	Each	4.00	0.00	0.00	0	0	0	0	0.00	0
164	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box. 1 to 3 Module -- All terms and conditions are as per Tender Document	Each	7.00	0.00	0.00	0	0	0	0	0.00	0
165	6 Module --- All terms and conditions are as per Tender Document	Each	4.00	0.00	0.00	0	0	0	0	0.00	0
166	8 Module --- All terms and conditions are as per Tender Document	Each	10.00	0.00	0.00	0	0	0	0	0.00	0
167	12 Module --- All terms and conditions are as per Tender Document	Each	4.00	0.00	0.00	0	0	0	0	0.00	0
168	Supplying and fixing of modular switch/ Socket/stepped electronic fan regulator/ dimmer/telephone socket etc on existing modular switch plate as per IS 3854 and IS 1293 GROUP A 6Amps one way. -- All terms and conditions are as per Tender Document	Each	21.00	0.00	0.00	0	0	0	0	0.00	0
169	6Amps Two way. --- All terms and conditions are as per Tender Document	Each	2.00	0.00	0.00	0	0	0	0	0.00	0
170	6Amps 3way socket. --- All terms and conditions are as per Tender Document	Each	13.00	0.00	0.00	0	0	0	0	0.00	0
171	Stepped Fan Regulator.-- All terms and conditions are as per Tender Document	Each	10.00	0.00	0.00	0	0	0	0	0.00	0
172	16Amps one way switch -- All terms and conditions are as per Tender Document	Each	5.00	0.00	0.00	0	0	0	0	0.00	0
173	6/16Amps universal socket -- All terms and conditions are as per Tender Document	Each	5.00	0.00	0.00	0	0	0	0	0.00	0
174	TV/Telephone socket -- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0
175	RJ45/ I.O. outlet -- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0

		Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
	[illegible] 30x30mm to 25x25mm [illegible] concreting a roof slab. -- All [illegible] Tender Document	No	300.00	0.00	0.00	0	0	0	0	0.00	0
	[illegible] round or oblong type bulk head [illegible] with 15Watts 230V CFL lamp.	Each	5.00	0.00	0.00	0	0	0	0	0.00	0
	[illegible] light fitting with 1x11W CFL lamp, choke, [illegible] completely wired for use on 230V 50Hz AC [illegible] and conditions are as per Tender Document	Each	2.00	0.00	0.00	0	0	0	0	0.00	0
	[illegible] Supplying of 2' feet - LED PVC Square Batten ..W with [illegible] diffuser with Life of 25000 burning hours & 70% lumen [illegible] with CRI > 80. Power Input: 220-240V @ 50Hz & [illegible] factor >0.9 along with CE approved drivers. 5 years Warranty [illegible] any manufacturing defect working under standard electrical [illegible] LED light fighting 4' - 28 watts -- All terms and conditions [illegible] as per Tender Document	Each	40.00	0.00	0.00	0	0	0	0	0.00	0
180	Supply of recess mounted rolling type LED square or round Down light 12 watts with 4/6W GU 10 LED Lamp Rib Fabricated from Die cast aluminum with white powder coated prewired to mains connector with suitable driver & having swiveling unit of aluminum die cast eye ball & LED Lamp position retained by circular wire spring. 5 years Warranty against any manufacturing defect working under standard electrical condition. -- All terms and conditions are as per Tender Document	No	5.00	0.00	0.00	0	0	0	0	0.00	0
181	Supply of LED Square Recessed Down lighter with 18W System Wattage. Housing shall be with powder coated pressure die cast aluminum alloy with corrosion resistant polyester powder coat & with extended heat sink. Diffuser/cover made of Lexan plastic material. Rated life shall be L70 @ 50000 Hrs. which shall has inbuilt electrical protection like over/under voltage, short circuit, overload, open circuit & miswiring. Driver is on constant current driver output driver @ 0.06A with PF > 0.9 with line voltage @ 220-240V @ 50/60Hz, driver efficiency > 85% & THD<15%. LED Efficiency > 130 lm/W at 1W & Fixture Efficiency >75lm/w with CRI > 75 with injection moulded Polycarbonate lens. 5 years Warranty against any manufacturing defect working under standard electrical condition. -- All terms and conditions are as per Tender Document	No	2.00	0.00	0.00	0	0	0	0	0.00	0
182	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers. 100Amps -- All terms and conditions are as per Tender Document	Each	6.00	0.00	0.00	0	0	0	0	0.00	0
183	Supplying of on load change over switches 4 poles, AC-23A Duty, 415V, 50Hz, AC Supply. 100-125Amps -- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0
184	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics) FOUR POLE 125-160Amps 25kA. -- All terms and conditions are as per Tender Document	Each	2.00	0.00	0.00	0	0	0	0	0.00	0
185	Supplying and fixing of Shunt trip suitable for MCCB.CBCT. -- All terms and conditions are as per Tender Document	Each	3.00	0.00	0.00	0	0	0	0	0.00	0

	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
186	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 5-32Amps SP -- All terms and conditions are as per Tender Document	Each	13.00	0.00	0.00	0	0	0	0	0.00	0
187	40-63Amps DP -- All terms and conditions are as per Tender Document	Each	3.00	0.00	0.00	0	0	0	0	0.00	0
188	40-63Amps TPN -- All terms and conditions are as per Tender Document	Each	3.00	0.00	0.00	0	0	0	0	0.00	0
189	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure.II - Double Door 12Way SP &N -- All terms and conditions are as per Tender Document	Each	3.00	0.00	0.00	0	0	0	0	0.00	0
190	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure.III - Double Door 4Way TP &N -- All terms and conditions are as per Tender Document	Each	2.00	0.00	0.00	0	0	0	0	0.00	0
191	Supplying, fixing and wiring Earth Leakage Miniature Circuit Breaker [ELMCB] 240/450V up to 300mA sensitivity on existing wood/panel board. 32-40 Amps 2 pole -- All terms and conditions are as per Tender Document	Each	3.00	0.00	0.00	0	0	0	0	0.00	0
192	32-40 Amps 4 pole -- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0
193	63 Amps 4 pole -- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0
194	Supplying, fixing and wiring earth leakage relay with core balanced current transformer suitable for single phase 50 Hz AC with latest microcontroller based, digital readout of percentage leakage current, programmable delay/auto/manual reset facility suitable to mount on DIN rail/ flush mounting on panel board. -- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0
195	Supplying, fixing and wiring 0 to 600Volts 96x96mm AC Voltmeter on existing panel/wood board. -- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0
196	Supplying, fixing and wiring 0 to 100amps Direct Reading AC analog type Ammeter -- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0
197	Supplying, fixing and wiring rotary selector switch suitable for Ammeter. -- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0
198	Supplying, fixing and wiring rotary selector switch suitable for Voltmeter. -- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0
199	Supplying of multi function digital meter with three line back light LCD type display for voltage, Current, frequency, Power, power factor, KVA, KWH,KVAR suitable for 3 phase, 4 wire LT network with IP 54 degree of protection and completely wired as required with communication Port and Class 0.5s accuracy. -- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0
200	Supplying and fixing of LED type panel board indicating lamp with required colour suitable for 220v A.C. 50 Hz 12/24v D.C. -- All terms and conditions are as per Tender Document	Each	2.00	0.00	0.00	0	0	0	0	0.00	0

	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
	Supplying ..... amps rated 3phase with neutral bus bar using required capacity electrolytic aluminum strips covered with heat shrinkable coloured PVC sleeve, mounted on phenolic/FRP/DMC insulator which are mounted on powder coated 40x6mm M.S.flat frame work in existing panel board. The bus bar shall have suitable holes for termination of incoming and outgoing cables as per IS specification with necessary bolts, nuts and washers etc., complete. 100Amps 4x30x6mm Aluminum Strips -- All terms and conditions are as per Tender Document	Mtr	2.00	0.00	0.00	0	0	0	0	0.00	0
202	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. 40x40x6mm -- All terms and conditions are as per Tender Document	Mtr	4.00	0.00	0.00	0	0	0	0	0.00	0
203	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete. 14SWG -- All terms and conditions are as per Tender Document	sq.cms	5000.00	0.00	0.00	0	0	0	0	0.00	0
204	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia -- All terms and conditions are as per Tender Document	No	2.00	0.00	0.00	0	0	0	0	0.00	0
205	Supplying fixing and wiring earth electrode for grounding of lifts, transformers, DG sets etc. using 40mm dia 2.9mm thick 2.5 mtr long GI pipe with GI funnel with mesh and suitable size reducer fixed on the top of the earth electrode. The funnel should be enclosed in a CC chamber of 400x400x400mm with a cast iron cover. The earth electrode shall have staggered holes of 12mm dia and the electrode should be covered 150mm all-round with alternate layers of salt and charcoal from the bottom of the CC chamber. The connection from the electrode is to be established through GI strip using GI bolts and nuts. -- All terms and conditions are as per Tender Document	No	2.00	0.00	0.00	0	0	0	0	0.00	0
206	Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required. GI strip 25x3mm -- All terms and conditions are as per Tender Document	Mtr	20.00	0.00	0.00	0	0	0	0	0.00	0
207	600x600x3mm GI Plate -- All terms and conditions are as per Tender Document	Each	4.00	0.00	0.00	0	0	0	0	0.00	0
208	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A. 4 core 10 sqmm -- All terms and conditions are as per Tender Document	Mtr	15.00	0.00	0.00	0	0	0	0	0.00	0
209	4 core 16 sqmm -- All terms and conditions are as per Tender Document	Mtr	10.00	0.00	0.00	0	0	0	0	0.00	0

	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.On wall /Structure 6 sqmm to 16 sqmm -- All terms and conditions are as per Tender Document	Mtr	30.00	0.00	0.00	0	0	0	0	0.00	0
211	25 sqmm to 75 sqmm -- All terms and conditions are as per Tender Document	Mtr	150.00	0.00	0.00	0	0	0	0	0.00	0
212	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete.In soil (ordinary) -- All terms and conditions are as per Tender Document	Mtr	30.00	0.00	0.00	0	0	0	0	0.00	0
213	Asphalt cutting -- All terms and conditions are as per Tender Document	Mtr	5.00	0.00	0.00	0	0	0	0	0.00	0
214	Providing and filling sand in excavated trench to cover already laid UG cable to a depth of 150mm all-round the cable. -- All terms and conditions are as per Tender Document	Mtr	30.00	0.00	0.00	0	0	0	0	0.00	0
215	Supplying and fixing of heavy duty cable glands suitable for UG cable of 1.1 KV class (metal only) 25mm dia	Each	2.00	0.00	0.00	0	0	0	0	0.00	0
216	32mm dia -- All terms and conditions are as per Tender Document	Each	2.00	0.00	0.00	0	0	0	0	0.00	0
217	Supplying and fixing 2mm thick perforated cable tray with powder coated paint on existing MS angle support using necessary GI bolts/nuts and washer or welding as required 300x50mm -- All terms and conditions are as per Tender Document	Mtr	5.00	0.00	0.00	0	0	0	0	0.00	0
218	Supply and laying double walled corrugated (DWC) HDPE Pipe including all necessary connecting Sockets/Couplings/Tees/Bends/End-caps of same materials in existing trench as per IS 14930 part -II suitable for drawing underground cables. 40mm OD / 32mm ID -- All terms and conditions are as per Tender Document	Mtr	50.00	0.00	0.00	0	0	0	0	0.00	0
219	50mm OD / 38mm ID -- All terms and conditions are as per Tender Document	Mtr	40.00	0.00	0.00	0	0	0	0	0.00	0
220	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes. 1.5 sqmm -- All terms and conditions are as per Tender Document	Each	30.00	0.00	0.00	0	0	0	0	0.00	0
221	2.5 sqmm --- All terms and conditions are as per Tender Document	Each	20.00	0.00	0.00	0	0	0	0	0.00	0
222	4 sqmm --- All terms and conditions are as per Tender Document	Each	10.00	0.00	0.00	0	0	0	0	0.00	0
223	6 sqmm --- All terms and conditions are as per Tender Document	Each	8.00	0.00	0.00	0	0	0	0	0.00	0
224	10 sqmm -- All terms and conditions are as per Tender Document	Each	15.00	0.00	0.00	0	0	0	0	0.00	0
225	16 sqmm -- All terms and conditions are as per Tender Document	Each	4.00	0.00	0.00	0	0	0	0	0.00	0
226	35 sqmm Long Barrel -- All terms and conditions are as per Tender Document	Each	4.00	0.00	0.00	0	0	0	0	0.00	0
227	Supplying and running GI/Copper conductor for grounding and (along with other wires in conduit system of wiring) using necessary suitable size clamps, nails, guttas/spacers etc. GI Wire 8 SWG	Mtr	50.00	0.00	0.00	0	0	0	0	0.00	0
228	Supplying and drawing PVC flexible one pair telephone unarmoured tinned copper cable. 2Pair---- All terms and conditions are as per Tender Document	Rmt.	50.00	0.00	0.00	0	0	0	0	0.00	0

	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
229	Constructing brick masonry inspection chamber 600x600mm and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non- modular bricks of class designation 50 in cement mortar 1:5, C.I cover with frame (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38kg (weight of cover 23kg and weight of frame 15kg) R.C.C top slab with cement concrete M 15 with 20mm and down size granite metal, fouindation concrete M5 with 40mm and down size granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, HOM of machineries complete as per specifications. Specification no. KBS ---- All terms and conditions are as per Tender Document	Nos	2.00	0.00	0.00	0	0	0	0	0.00	0
230	Providing and fixing unplasticised PVC pipes 10.00 kg/sq.cm working pressure chemp plast/wavin or equivalent make with pipe fittings, clips, making good the floor , including cost of all materials, labour charges, HOM of equipment and testing complete as per specifications. do- with 90mm outer dia ---- All terms and conditions are as per Tender Document	m	20.00	0.00	0.00	0	0	0	0	0.00	0
231	do- with 110mm outer dia ---- All terms and conditions are as per Tender Document	m	13.00	0.00	0.00	0	0	0	0	0.00	0
232	do- with 160mm outer dia ---- All terms and conditions are as per Tender Document	m	9.00	0.00	0.00	0	0	0	0	0.00	0
233	Providing and fixing white vitreous china clay, **water closet europeon type** (pedestal type, p-trap) with black solid plastic seat and lid, C.P brass hinges, rubber buffers. 10 litre low level,P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets , 40mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design,painting of fittings and brackets, cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications. Specification no.KBS 11 ---- All terms and conditions are as per Tender Document	Each	19.00	0.00	0.00	0	0	0	0	0.00	0
234	Providing and fixing white vitreous china clay,flat back or half stall **urinal basin** of size 580x380x350mm in the range of two with 7.5 litres P.V.C automatic flushing cistern, C.I / M.S brackets ,standard flush pipe and C.P brass spreaders with brass unions and G.I clamps, C.I trap with outlet grating and other couplings in C.P brass, painting of fittings and brackets, cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications. ---- All terms and conditions are as per Tender Document	Unit	4.00	0.00	0.00	0	0	0	0	0.00	0
235	Providing and fixing white vitreous china clay,flat back **wash basin** size 630x450mm with a pair of 15mm C.P brass pillar taps with C.I / M.S brackets ,32mm C.P brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications. ---- All terms and conditions are as per Tender Document	Unit	13.00	0.00	0.00	0	0	0	0	0.00	0
236	Providing and fixing C.P brass towel rail 740mm length, 20mm dia with C.P brackets, fixed to wooden cleats with C.P brass screws including cost of materials, labour complete as per specifications. ---- All terms and conditions are as per Tender Document	Unit	2.00	0.00	0.00	0	0	0	0	0.00	0

	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
	Providing wash basin brackets of approved 1st qyuality and make confirming to ISI specifications and fixing for low down cistern as directed. Rate includes cost of materials and conveyance to work spot. ---- All terms and conditions are as per Tender Document	Pair	13.00	0.00	0.00	0	0	0	0	0.00	0
238	Providing pedestal for wash basin of approved 1st qyuality and make confirming to ISI specifications and fixing for low down cistern as directed. Rate includes cost of materials and conveyance to work spot. ---- All terms and conditions are as per Tender Document	Each	13.00	0.00	0.00	0	0	0	0	0.00	0
239	Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia ---- All terms and conditions are as per Tender Document	Each	26.00	0.00	0.00	0	0	0	0	0.00	0
240	Providing **stoneware gully trap** of approved quality and make fixing in M-15 and plastering with CM 1:3 wherever necessary. (Rate includes cost of all materials, fixtures and lead). 15x15cms ---- All terms and conditions are as per Tender Document	Each	4.00	0.00	0.00	0	0	0	0	0.00	0
241	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials,labour charges, HOM of acquirements and testing complete as per specifications.For Rain water pipe. 110 mm dia ---- All terms and conditions are as per Tender Document	m	10.00	0.00	0.00	0	0	0	0	0.00	0
242	do- 160mm dia ---- All terms and conditions are as per Tender Document	m	20.00	0.00	0.00	0	0	0	0	0.00	0
243	Providing and fixing in position brass bib cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. ---- All terms and conditions are as per Tender Document	Each	2.00	0.00	0.00	0	0	0	0	0.00	0
244	Providing and fixing in position brass stop cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. ---- All terms and conditions are as per Tender Document	Each	18.00	0.00	0.00	0	0	0	0	0.00	0
245	Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. ---- All terms and conditions are as per Tender Document	Each	2.00	0.00	0.00	0	0	0	0	0.00	0
246	do- 25mm dia nominal bore ---- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0
247	–do– 32mm nominal bore ---- All terms and conditions are as per Tender Document	Each	3.00	0.00	0.00	0	0	0	0	0.00	0
248	–do– 40mm nominal bore ---- All terms and conditions are as per Tender Document	Each	2.00	0.00	0.00	0	0	0	0	0.00	0
249	–do– 65mm nominal bore ---- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0
250	Providing and fixing unplasticised PVC connection pipe with brass union 15mm nominal bore 300 mm length of PVC connection including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. ---- All terms and conditions are as per Tender Document	Set	12.00	0.00	0.00	0	0	0	0	0.00	0

	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
251	Providing and fixing in position 40mm nominal bore non return valve vertical type of approved make including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. ---- All terms and conditions are as per Tender Document	Nos	2.00	0.00	0.00	0	0	0	0	0.00	0
252	do- 40mm dia ---- All terms and conditions are as per Tender Document	m	20.00	0.00	0.00	0	0	0	0	0.00	0
253	do- 63mm dia ---- All terms and conditions are as per Tender Document	m	5.00	0.00	0.00	0	0	0	0	0.00	0
254	Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications. (For 1000 Litre capacity) as per IS 12701 1996. ---- All terms and conditions are as per Tender Document	Each	1.00	0.00	0.00	0	0	0	0	0.00	0
255	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for not and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.,) 15mm nominal OD pipes ---- All terms and conditions are as per Tender Document	m	2.00	0.00	0.00	0	0	0	0	0.00	0
256	20mm nominal OD pipes ---- All terms and conditions are as per Tender Document	m	15.00	0.00	0.00	0	0	0	0	0.00	0
257	25mm nominal OD pipes ---- All terms and conditions are as per Tender Document	m	10.00	0.00	0.00	0	0	0	0	0.00	0
258	32mm nominal OD pipes ---- All terms and conditions are as per Tender Document	m	20.00	0.00	0.00	0	0	0	0	0.00	0
E1	Earth work for lowering and levelling the ground other than foundation works by mechanical means upto 3.00 depth, including providing shoring and strutting, removal of stumps and other deleterious matter, dressing of sides and bottom, filling back the excavation earth to the extent required including the cost of labour & HOM of machineries, as per drawing and technical specification.	Cum					3525 3524.67	79.26	279353 27 9365.00	3524.67	279353 279365.00
E2	KSRB 2-2.4 : Excavation 1.5m and above in width in soft rock without blasting for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches not exceeding 1.5 m. in depth, stacking the excavated stuff from edges of excavation with lead upto 50m including cost of explosives, labour and HOM of equipment complete as per specifications. specification. No. KBS 2.1.C / 2.9.4 / 2.18 / 2.19	Cum					558 557.54	1029.17	573799 573803.00	557.54	573799 573803.00
	Grand Total					**8114919** 8114924.00			**14901610** 14901995.00		**23016529** 23016919.00

Certificate

1.The Work executed by the contractor is found satisfactory

2. The contractor has removed the debris from the work spot

3. There are no departmental issues for this work

Contractor

PRAPRASAD CONSULTANTS PVT. LTD. BANGALORE

Assistant Engineer

Assistant Executive Engineer 28/2/2020

Executive Engineer